Name of Work:- Improvements of parks and providing children play equipment's and pathway in Kempegowda park, Basavalingapa park, Basavanna Park, Rajiv Gandhi Park and surrounding areas park in ward No-4 Yelahanka New Town.

Date of Measurement :

Detailed Measurements

Item No	Discription of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
36	Supply and fixing of childern Multi Play Equipment with curved slide and number panel : Upright structural posts of height 2.4 m, 2.7 m, 3.3 m schedule HOT DIP Galvanized steel with a 114mm OD and 2.2mm (wall) thickness of the tubing. All metal components are to be finished with a baked on powder coat finish.With deck of size 1.45 x 1.45m and Staircase of size 1.5m x 0.77 m are fabricated from 2mm perforated solid punched steel. Deck perimeter is precision pre punched for attachments. Decks are pressed, punched, and welded sand blasted and vinyl plastic coated to a thickness of 4mm. Along with Handrail of height 2.2 m and Dia 32 mm shall be an all-robotic welded unit, fabricated from 32 O.D. galvanized steel pipes with a baked on powder coating finish.Curved Slide of size 1.94 m x 1.85 m x 2.4 m, Panels,Toprails Of Monkey loop of size 1.8 m x 1.3 m.Deck of size 1.45 x 1.45m are fabricated from 2mm perforated solid punched steel. Deck perimeter is precision pre punched for attachments. Decks are pressed, punched, and welded sand blasted and vinyl plastic coated to a thickness of 4mm. Roof of size Dia 2 m and height 0.82 m, Spiral Slide of size 1.16 m x 1.6 m x 3.6 m, Panels The rates are to be inclusive of supply and installation at site.								
	SCARBOROUGH - E	Nos							
	Shanar Nag Park		1				1.00		
	Kuvempu Park		1				1.00		
	Udaya Layout Park		1				1.00		
		Nos			**Present Qty**		3.00	2311139.62	6933418.86

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Ch. & fe

Exec
Proj
Yelah
BBMP, Bangalore-92

24/12/2020

Contractor | PMC | Assistant Engineer | Asst. Executive Engineer

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SHRIYA CONSTRUCTION AND CONSULTANCY

Name of Work:- Improvements of parks and providing children play equipment's and pathway in Kempegowda park, Basavalingapa park, Basavanna Park, Rajiv Gandhi Park and surrounding areas park in ward No-4 Yelahanka New Town.

Date of Measurement :

Detailed Measurements

Item No	Discription of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
32	Supply & fixing of HD Squat Pushing : All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN16630-GS certified products either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 - 120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCL solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. The seat and backrest is made from Rotomoulded LLDPE. Bearings : Maintenance-free ball bearings. Equipment which have sway and moving parts, must have built in limitors that prevent unwanted and ecesssive movement, which can cause injuries. The limitors must be in accordance with EN16630 safety norms. Scope of delivery : 1 completely pre-assembled equipment modules. Maintenance : Maintain according to EN16630 and the maintenance guide. Size (L*W * H) 2270 MM x 635 MM x 1640 MM . Capacity 2 persons								
	HD SQUAT PUSHING	Nos							
	5th B Main Road Park		1				1.00		
	Opp DurgaParameshwari Temple Park		1				1.00		
		Nos			**Present Qty**		**2.00**	**282160.63**	**564321.26**

Contractor PMC Assistant Engineer 24/12/2020 Asst. Executive Engineer,

24/12/2020

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SHRIYA CONSTRUCTION AND CONSULTANCY

Name of Work:- Improvements of parks and providing children play equipment's and pathway in Kempegowda park, Basavalingapa park, Basavanna Park, Rajiv Gandhi Park and surrounding areas park in ward No-4 Yelahanka New Town.

Date of Measurement :

Detailed Measurements

Item No	Discription of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
33	Supply & fixing of HD Waist Twister :All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out in excess of at least 50 public park projects in India either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 - 120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCL solution in accordance to ISO7227 to speed up corrosion for 3000 hrs. Footplates made of alloys of Nylon having good thermal stability. Internal Limited means no bump stops or crush points. Bearings : Maintenance-free ball bearings. Scope of delivery : 1 completely pre-assembled equipment modules. Maintenance : Maintain according to EN16630 and the maintenance guide. Size (L*W * H) 1460 MM x 1310 MM x 1150 MM . Capacity 3								
	HD WAIST TWISTER	Nos							
	5th B Main Road Park		1				1.00		
	Opp DurgaParameshwari Temple Park		1				1.00		
		Nos			**Present Qty**		**2.00**	**170608.75**	**341217.50**

Contractor PMC

Assistant Engineer 24/12/2020

Asst. Executive Engineer, 24/12/20

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

SHRIYA CONSTRUCTION AND CONSULTANCY